

## **MEDIGATE SEALS CHECKLIST**

The following is a list of things needed to accurately and correctly design and price a MEDIGATE SEAL:

- 1) \* Make & Model No. of trailer.  
One or more than one unit at this site.
- 2) Height of vehicle during testing. **\*\*varies by model & manufacturers\*\***
- 3) Site plan from trailer manufacturer if possible.  
Hospital should have one on file.
- 4) Raised dock or level approach to unit from hospital.
- 5) Door size and clearance on both sides of opening.
- 6) Distance hospital wants unit from building. (On units with slide outs the minimum distance will be approx. 5'-6" depending on trailer).
- 7) Distance from top of door opening to top of building wall or obstruction overhead.
- 8) Is Fire-retardant fabric required at this location.
- 9) Is a particular color specified.
- 10) Blower location: Thru wall or outside above or on sides of unit.
- 11) Determine if a standard width mount of 1'-4" or a narrow mount of 12" will be used. Additional bulkheads on narrow mount add to cost of seal.
- 12) Average lead time is 4 weeks from date of order for black standard neoprene fabric. Special fabrics may require more lead time depending on availability from the mill.
- 13) AirLocke supplies everything from the support tracks to the ground. All items above tracks; track supports, cables, and anchors by others.
- 14) On units with more than 6'-0" of projection from building face to unit, zippers are recommended to aid in quick deflation.